		Bond Program	Current Bond	Additional City,Grant, or			Expended /		Remaining /	
Unit	Project Components	Authorized Amount	Funding (as of June 30, 2015)	Private Funding		TOTAL	Encumbered (as of June 30, 2015)		Planned Expenditures	Comments
Offic	INTERGOVERNMENTAL PARTNERSHIP	Amount	Julie 30, 2013)	runung		IOIAL	or June 30, 2013)		zxpenditures	Comments
	PROJECTS				ı		T			
D000/ D700	Modern Streetcar System Development	\$ -	\$ -	<b></b>	•	44 000 000	<b>#07.040.70</b> 5		0.050.005	State and Federal Funding; Project is substantially
P629/ P786	Program			\$ 41,800,000	\$	41,800,000	\$37,840,735	\$	3,959,265	Texas Mobility Funding; On June 17 2015 Council
										authorized the disbursement of funds for
1683, 1684, 1685	Modern Streetcar-Northern and Southern Extensions			\$ 30,872,531	œ	20 072 524		4	20 072 524	construction of extensions to the streetcar project and for 2 additional vehicles.
1000	Extensions	\$ -		\$ 30,672,331	Ф	30,072,331		φ	30,072,331	and for 2 additional vehicles.
							•			City, County and State Funding; Construction award
P653	Katy Trail Extension - Phase VI		\$ 9,087,553	\$ 7,480,000	\$	16,567,553	\$3,939,151	\$	12,628,403	is scheduled for August 12, 2015.
										Partnership project with Dallas County to design
							0 755 477	_	400.000	and construct 4 lane divided roadway that extends
U236	Walnut Hill from Malibu to Soccer Complex	\$ 3,573,640	\$ 3,888,863		\$	3,888,863	\$ 3,755,177	\$	133,686	just past the planned Parks Dept. soccer complex.  Dallas County is the lead agency to administer
	Mountain Creek Parkway from South of									design, construction, and ROW of this project;
S403	Eagle Ford to Clark Rd.	\$ 6,701,000	\$ 5,325,000	\$ -	\$	5,325,000	\$ 5,325,000	\$	-	Project is under construction.  City and County Funding. Project awarded on June
P655/ S401	Keller Springs/Preston/ Westgrove Roundabout	\$ 306,100	\$ 855,052	\$ 342,043	\$	1,197,094	\$ 1,178,373	\$	18.721	17, 2015.
	Riverfront from UPRR to Parkhouse		,						,	State Funding. Segment B will be completed by
P640	(Segment A)	\$ -	\$ -	\$ 29,127,713	\$	29,127,713	\$ 6,329,818	\$	22,797,895	Dallas County.
	THOROUGHFARES									
										Project is under construction; PBW staff is working closely with Park Dept and Design Studio regarding
										proposed changes to the Pearl alignment/cross-
										section and other roadway modifications in order to
	Central Boulevard -Commerce to Live Oak									accommodate proposed changes/upgrades to Carpenter Park.
U779	(part of Cesar Chavez project)	\$ 12,619,900	\$ 13,180,548		\$	13,180,548	\$ 13,088,178	\$	92,370	Carponior Fanc.
										Project is under construction; PBW staff is working
										closely with Park Dept and Design Studio regarding proposed changes to the Pearl alignment/cross-
										section and other roadway modifications in order to
	Live Ook Olive to Control Blad									accommodate proposed changes/upgrades to
U791	Live Oak-Olive to Central Blvd (part of Cesar Chavez project)	\$ 475,760	\$ 477,760		\$	477,760	\$ 76,879	\$	400,881	Carpenter Park.
	4	,,	, , , , , , ,		Ť	,	7	Ť		Project is under construction; PBW staff is working
										closely with Park Dept and Design Studio regarding
										proposed changes to the Pearl alignment/cross- section and other roadway modifications in order to
										accommodate proposed changes/upgrades to
1.1700	Pearl-Commerce to Live Oak	<b>A</b> 4000 45:			_	4 405 545		_		Carpenter Park.
U798	(part of Cesar Chavez project)  Cleveland Rd-Bonnie view Rd., to West of	\$ 4,336,191	\$ 4,425,518		\$	4,425,518	\$ 3,865,772	\$	559,746	
P796	BNSF RR		\$ 2,823,735		\$	2,823,735	\$ 2,819,910	\$	3,825	Project is under construction.
R803	Community-Harry Hines to N.W. Hwy.	\$ 2,200,000	\$ 1,118,447		\$	1,118,447	\$345,282.78	\$	773,164	Project is under design.

## Public Works - Major Street Projects Detailed Expenditure Report

Based Primarily on June 30, 2015 Fund/Unit Summary

Unit	Project Components		Bond Program Authorized Amount	Current Bond Funding (as of June 30, 2015)		Additional City,Grant, or Private Funding			TOTAL		Expended / Encumbered (as of June 30, 2015)		emaining / Planned penditures	Comments
D707	Talanta and Brand Blanca II				4 400 557	Φ.	004.000	•	4 400 040	•	4 400 404		05.470	City and Private Funding; Project is under
P767	Telephone Road Phase II			\$	4,139,557	\$	324,086	\$	4,463,643	\$	4,428,464	\$	35,179	construction.
	STREETSCAPE/URBAN DESIGN													
	Colorado Blvd-Beckley Area Sidewalk													
P791	Enhancement			\$	3,331,109			\$	3,331,109	\$	250,681	\$	3,080,428	Project is under design.
U738	Griffin from IH30 to Main		\$ 5,253,548	\$	3,832,220			\$	3,832,220	\$	3,608,565	\$	223,655	Project is under construction.
	TARGET NEIGHBORHOOD	1												
	Mican Dr. from Schofield Dr. to End of							_				_		
S608	Pavement		\$ 497,000	\$	497,000			\$	497,000	\$	106,730	\$	390,270	Project is under design.
	COMPLETE STREET													
S405	Davis Street from Beckley to Hampton		\$ 979,600	\$	277,621			\$	277,621	\$	260,804	\$	16,817	Project is under design.
	Greenville from Belmont to Bell from Alta to													
S394	Ross		\$ 3,673,500	\$	3,673,731			\$	3,673,731	\$	3,390,235	\$	283,496	Construction awarded June 17, 2015.
S397	Main St. from Good Latimer to Exposition		\$ 734,700	\$	730,200			\$	730,200	\$	69,760	\$	660,440	Project is under design.

Additional Projects Added Upon Request 2