

Memorandum



CITY OF DALLAS

DATE August 16, 2019

TO Honorable Mayor and Members of the City Council

SUBJECT **Public Works Project Updates – FY 2019 4th Quarter**

To provide the public and each respective City Council District with an update of ongoing projects managed by the Department of Public Works, the department has prepared the attached report which contains information on maintenance, bond, and other capital projects. The project information, separated by Council District, is provided for any projects that will be under construction during the months of July-September 2019.

The report was distributed to each of your respective offices on August 15th and will be posted to the Department of Public Works' website. Public Works staff will also have this information available at each of the upcoming Budget Town Hall Meetings. Moving forward, this report will be updated and distributed on a quarterly basis.

Should there be any questions or need for clarification, please let me know.

A handwritten signature in blue ink, appearing to read 'Majed Al-Ghafry'.

Majed Al-Ghafry, P.E.
Assistant City Manager

[Attachment]

c: T.C. Broadnax, City Manager
Chris Caso, City Attorney (Interim)
Mark Swann, City Auditor
Billieae Johnson, City Secretary
Preston Robinson, Administrative Judge
Kimberly Bizer Tolbert, Chief of Staff to the City Manager
Jon Fortune, Assistant City Manager

Joey Zapata, Assistant City Manager
Nadia Chandler Hardy, Assistant City Manager and Chief Resilience Officer
Michael Mendoza, Chief of Economic Development and Neighborhood Services
M. Elizabeth Reich, Chief Financial Officer
Laila Aleqresh, Chief Innovation Officer
M. Elizabeth (Liz) Cedillo-Pereira, Chief of Equity and Inclusion
Directors and Assistant Directors

City of Dallas

Q4 Activity Report
Department of Public Works
August 14, 2019



Table of Contents

1. Report Summary	...pg. 3
2. Selection Criteria	...pg. 4
2. Activity by District	...pg. 5
a) District 1	...pg. 5
b) District 2	...pg. 7
c) District 3	...pg. 8
d) District 4	...pg. 9
e) District 5	...pg. 10
f) District 6	...pg. 11
g) District 7	...pg. 12
h) District 8	...pg. 13
i) District 9	...pg. 15
j) District 10	...pg. 16
k) District 11	...pg. 17
l) District 12	...pg. 18
m) District 13	...pg. 19
n) District 14	...pg. 20



1. Report Summary

To facilitate greater transparency between the Department of Public Works, Dallas City Council and the general public, the Department of Public Works has created this quarterly activity report that compiles all active and scheduled maintenance and repair projects for Q4.

The items listed include all “**active and scheduled**” Street Maintenance, Sidewalk Maintenance and Alley Maintenance projects, including those that are part of the 2017 *Dallas Bond Program* and those associated with the *Five-Year Infrastructure Management Program* (IMP), between the dates of July 1 and September 30, 2019.



2. Selection Criteria

For clarity, “**active and scheduled**” refers to any *ongoing* projects with an expected start or completion date within Q4, meaning projects that have already completed will not be listed.

It also includes projects that may not have an assigned completion date, but that do have a percentage of the work complete according to Department of Public Works data. This exception will be listed under the “Percentage Complete” category on the data tables below.

It is important to note that this report does not include every project included in the *2017 Dallas Bond Program* or the IMP that could take place during the remainder of FY 2019, but instead only lists projects that meet the previously mentioned criteria.

Data shown reflects the most up-to-date available information from the Department of Public Works as of August 14, 2019. Projects that take place in multiple City Districts will be listed individually in both Districts.



District 1

Project Name/Type	Project Location	Project Manager	% Complete (If Applicable)	Scheduled Start	Scheduled Finish
Street Maintenance Projects					
Street Restoration	Brookhaven Dr, from Granger St to Beckleywood Blvd	Williams, Jerry	85%	6/28/2019	9/27/2019
Street Resurfacing	12th St W., from Edgefield Ave (S) to Marlborough Ave (S)	Lutz, Christopher	75%	6/28/2019	8/16/19
Street Resurfacing	12th St W., from Hollywood Ave to Hampton Rd (S)	Lutz, Christopher	75%	6/28/2019	8/16/19
Street Restoration	200 Cumberland St., from E. Jefferson Blvd. to E. 12th St.	Williams, Jerry	50%	8/7/2019	11/07/2019
Street Resurfacing	1900 Ferndale Ave., from S. Waverly Dr. to Newport Ave.	Lutz, Christopher	N/A	11/05/2018	9/30/2019
2017 Bond Projects					
Sidewalk Improvements	W Jefferson Blvd from N Westmoreland Rd to N Plymouth Rd	Efrain Trejo	95%	7/1/2019	8/30/2019
Sidewalk Improvements	Tyler St (east side) from Illinois Ave to Lebanon Ave	Efrain Trejo	95%	7/1/2019	8/30/2019
Street Resurfacing	Bentley Ave from Chalmers St to S Hampton Rd	Christopher Lutz	N/A	5/17/2019	9/30/2019
Street Resurfacing	Shelley Blvd from Coombs Creek Dr to S Westmoreland Rd	Christopher Lutz	N/A	4/26/2019	9/30/2019
Street Resurfacing	Alco Ave from N. Plymouth Rd to N Hampton Rd	Christopher Lutz	N/A	5/10/2019	9/30/2019
Street Resurfacing	Falls Dr from S Cockrell Hill Rd to Andrews St	Christopher Lutz	N/A	6/26/2019	9/30/2019
Street Resurfacing	Hartsdale Dr from Forth Worth Ave to W Colorado Blvd	Christopher Lutz	N/A	5/3/2019	9/30/2019
Street Resurfacing	Emmett St from S Westmoreland Rd to S Ravinia Rd	Christopher Lutz	N/A	5/6/2019	9/30/2019
Street Resurfacing	Barnett Ave (S) from W Illinois Ave to Dutton Rd	Christopher Lutz	N/A	4/29/2019	9/30/2019
Street Resurfacing	Berkley Ave from Rugged Dr to S Edgefield Ave	Christopher Lutz	N/A	4/29/2019	9/30/2019
Street Resurfacing	Shelley Blvd from Keats Dr to Dryden Dr	Christopher Lutz	N/A	4/29/2019	9/30/2019
Street Resurfacing	Fort Worth Ave from Bahama Dr to W Colorado Blvd	Christopher Lutz	N/A	8/6/2019	9/30/2019
Street Resurfacing	Beckley Ave (N) from W Colorado Blvd to E Oakenwald St	Christopher Lutz	N/A	5/9/2019	9/30/2019
Street Resurfacing	Marsalis Ave (N) from E 8th St to E 7th St	Christopher Lutz	N/A	7/13/2019	9/30/2019
Street Resurfacing	Windomere (N) Ave from W 8th St to Taft St	Christopher Lutz	N/A	6/19/2019	9/30/2019

District 1 (cont.)

Project Name/Type	Project Location	Project Manager	% Complete (If Applicable)	Scheduled Start	Scheduled Finish
Other Capital Projects				Work To Date	Work Planned For Next Month
Houston St. Viaduct Rehabilitation Ph. 2	From Downtown to Oak Cliff	Lap Trinh	N/A	TBD	TBD
N. Bishop Avenue	From Jefferson Blvd. to West 8th Street	Lap Trinh	N/A	Placement of Concrete, Inlet and Curbs	Placement of Concrete, Inlet, Walls and Sidewalks
Jefferson Blvd. Improvements	From Zang Blvd. to Adams Ave.	Horace Pizzarello	N/A	Placement of BFR, working on DWU Items	Placement of Sidewalks and BFR, working on DWU items
West Davis Street	Sidewalk Improvements, Beckley to Hampton	Horace Pizzarello	N/A	Construction ongoing	N/A (Projected Completion Date: Winter 2019 or 3/17/20)

Unimproved Alley Program Projects

No scheduled Alley Maintenance projects under construction at this time.

District 2

Project Name/Type	Project Location	Project Manager	% Complete (If Applicable)	Scheduled Start	Scheduled Finish
Street Maintenance Projects					
Street Restoration	Maple Ave., from W. Mockingbird Ln. to Empire Central	Lutz, Christopher	90%	6/28/2019	8/16/19
Street Restoration	12th St W., from Edgefield Ave (S) to Marlborough Ave (S)	Lutz, Christopher	75%	6/28/2019	8/16/19
Street Rehabilitation	4700 Sylvester St., from Kings Rd. to dead-end	Lutz, Christopher	95%	N/A	9/30/2019
Street Restoration	1600 Kinmore St., from S. Henderson Ave. to Beeman Ave.	Lutz, Christopher	N/A	11/05/2018	9/30/2019
2017 Bond Projects					
Complete Street Improvement	Cedar Springs Ave., from Douglas to Oak Lawn. Will include sidewalk and ADA improvements, including multi-colored crosswalks at several locations.	Kevin Taylor	N/A	9/9/2019	3/13/2020
Street Resurfacing	Parry Ave from S Peak St to Ann Ave	Christopher Lutz	N/A	6/6/2019	9/30/2019
Street Resurfacing	St Paul St (S) from Young St to Marilla St	Christopher Lutz	N/A	5/28/2019	9/30/2019
Street Resurfacing	Military Pkwy from Dolphin Rd to Forney	Christopher Lutz	N/A	6/24/2019	9/30/2019
Other Capital Projects				Work To Date	Work Planned For Next Month
Capital Improvement	Cesar Chavez Central	Matthew Stevens	N/A	All utilities and existing paving excavation	Paving intersections / sidewalk
Capital Improvement	Pearl		N/A	All utilities and existing paving excavation	Paving intersections / sidewalk
Complete Street Improvement	Henderson Avenue	Orlando Marf	N/A	Waiting on Pre Con	Waiting on Pre Con
Houston St. Viaduct Rehabilitation Ph. 2	From Downtown to Oak Cliff	Lap Trinh	N/A	Work has stopped—waiting on DART shutdown in April.	Work has stopped—waiting on DART shutdown in April.
Unimproved Alley Program Projects					

No scheduled Alley Maintenance projects under construction at this time.

District 3

Project Name/Type	Project Location	Project Manager	% Complete (If Applicable)	Scheduled Start	Scheduled Finish
Street Maintenance Projects					
Partial Reconstruction	5500-5700 Mountain Creek Pkwy, from Camp Wisdom Rd (W) to Toler Trl	Causey, Ronald	25%	6/5/2019	9/30/19
Street Resurfacing	3800 Periwinkle Dr, from Larkspur Ln to Bridal Wreath Ln	Lutz, Christopher	N/A	11/5/2018	9/30/2019
2017 Bond Projects					
Sidewalk Improvements	Kimball Neighborhood, plus target area sidewalk improvements	Efrain Trejo	N/A	7/19/2019	8/30/2019
Street Resurfacing	Greenspan Ave from W Millet Dr to W Camp Wisdom Rd	Christopher Lutz	N/A	5/10/2019	9/30/2019
Street Resurfacing	Scottsboro Ln from S Marsalis Ave to Grassy Ridge Trl	Christopher Lutz	N/A	7/25/2019	9/30/2019
Street Resurfacing	Mountain Creek Pkwy from Mountainview Dr to Eagle Ford Dr	Christopher Lutz	N/A	7/12/2019	9/30/2019
Street Resurfacing	Acapulco Dr from Bar Harbor Dr to Bar Harbor Dr	Christopher Lutz	N/A	7/29/2019	9/30/2019
Street Resurfacing	Inca Dr from Eastgate Cir to Horizon Dr	Christopher Lutz	N/A	7/29/2019	9/30/2019
Street Resurfacing	Randolph Dr (N) from S Randolph Dr to Mt Ranier St	Christopher Lutz	N/A	8/1/2019	9/30/2019
Street Resurfacing	Randolph Dr from S Randolph Dr to Lakehurst Ct	Christopher Lutz	N/A	8/1/2019	9/30/2019
Street Resurfacing	Cockrell Hill from Bronze Way to Brass Way	Christopher Lutz	N/A	8/12/2019	9/30/2019
Street Resurfacing	Trio Ln from Wagon Wheels Trl to Caravan Trl	Christopher Lutz	N/A	8/8/2019	9/30/2019
Other Capital Projects				Work To Date	Work Planned For Next Month
No active Capital Projects under construction at this time.					
Unimproved Alley Program Projects					
No scheduled Alley Maintenance projects under construction at this time.					

District 4

Project Name/Type	Project Location	Project Manager	% Complete (If Applicable)	Scheduled Start	Scheduled Finish
Street Maintenance Projects					
Street Restoration	1900 Lamont Ave., from Georgia Ave. to E. Louisiana Ave.	Williams, Jerry	75%	08/07/2019	11/07/2019
Street Resurfacing	700-1200 E. Illinois Ave., from S. Marsalis Ave. to S. Denley Dr.	Lutz, Christopher	25%	N/A	N/A
Street Resurfacing	500-1000 W. Illinois Ave., from S. Zang Blvd. to S. Polk St.	Lutz, Christopher	40%	N/A	N/A
2017 Bond Projects					
Street Improvements	The Bottom, Phase 1 - which includes N. Denley Dr. - Hutchins Ave. to Levee; N. Moore St. - Hutchins Ave. to Levee and May Hall St. - Denley Dr. to Moore St.	Liong So	N/A	7/22/2019	7/11/2021
Paving and Drainage	Hampton Rd (S) from Crow Creek Dr to north of W. Ledbetter Dr	Tony Payberah	N/A	8/19/2019	5/7/2021
Street Improvements	Hendricks Ave from Denley Drive to Moore Street	Liong So	N/A	7/19/2019	5/16/2021
Street Resurfacing	Hendricks Ave from Fernwood Ave to Cedar Haven Ave	Christopher Lutz	N/A	5/28/2019	9/30/2019
Street Resurfacing	Exeter Ave from Sunnyvale St to Tacoma St	Christopher Lutz	N/A	5/29/2019	9/30/2019
Street Resurfacing	Haas Dr from 51st St to Dahlia Dr	Christopher Lutz	N/A	5/7/2019	9/30/2019
Street Resurfacing	Ewing Ave (S) from McVey Ave to Graceland Ave	Christopher Lutz	N/A	6/24/2019	9/30/2019
Street Resurfacing	Grover C Washington Ave (W) from Oriol Ave to Toluca Ave	Christopher Lutz	N/A	5/29/2019	9/30/2019
Street Resurfacing	Stella Ave from S Corinth St to Cedar Crest Blvd	Christopher Lutz	N/A	6/10/2019	9/30/2019
Street Resurfacing	Winters St from S Ewing St to Harlandale Ave	Christopher Lutz	N/A	7/23/2019	9/30/2019
Street Resurfacing	Sunnyvale St from Ann Arbor Ave to Cummings St	Christopher Lutz	N/A	6/1/2019	9/30/2019
Other Capital Projects				Work To Date	Work Planned For Next Month
Ewing Ave.	From Galloway Ave. to Genoa Ave.	Wilkens Engmann	N/A	Working on Dwu Items, Strom Drainage and Inlets	Working on DWU Items , Street Excavation.
Bismark Drive	East Ledbetter Drive to 51 Street	Lap Trinh	2/20/2018	Working on DWU Items	Street Excavation and Lining
Street Group 12-624	Fordham from Bonnie View to Illinois	Kevin Taylor	9/17/2018	Saw cutting, Utilities	Working on storm drain
Unimproved Alley Program Projects					

No scheduled Alley Maintenance projects under construction at this time.

District 5

Project Name/Type	Project Location	Project Manager	% Complete (If Applicable)	Scheduled Start	Scheduled Finish
Street Maintenance Projects					
Full-Depth Asphalt	8600-8800 Cherrybrook Dr., from Hawley Ln. to Oak Hill Cir.	Williams, Jerry	80%	5/10/2019	8/10/2019
Partial Reconstruction	1500-1700 Pleasant Dr., from Grovecrest Dr. to Bohannon Dr.	Causey, Ronald	25%	5/17/2019	9/30/2019
Street Restoration	100 S. Acres Dr., from N. Acres Dr to Trail Ave.	Williams, Jerry	75%	7/11/2019	10/11/2019
Street Restoration	10700-10800 Eastham St. from Morrow St. to Cheyenne Rd.	Williams, Jerry	3%	8/7/2019	11/7/2019
Street Restoration	10900 Eastham St., from Cheyenne Rd. to city limits (approx. 275 east of Cheyenne Rd.)	Williams, Jerry	75%	8/7/2019	11/7/2019
Street Restoration	9600-9900 San Leon Ave, from N. St. Augustine Dr. to Algonquin Dr.	Williams, Jerry	3%	8/7/2019	11/7/2019
2017 Bond Projects					
Street Resurfacing	Utica Dr from Cordell Dr to Reva St	Christopher Lutz	N/A	6/17/2019	9/30/2019
Street Resurfacing	Mack Lane from Bruton Rd to Ravehill Ln	Christopher Lutz	N/A	5/14/2019	9/30/2019
Street Resurfacing	Ravehill Ln from Santa Cruz Dr to Waycross Dr	Christopher Lutz	N/A	5/31/2019	9/30/2019
Street Resurfacing	Fairhaven Ln from McCutcheon Ln to Blanton St	Christopher Lutz	N/A	6/27/2019	9/30/2019
Street Resurfacing	Utica Dr from Bruton Rd to Cordell Dr	Christopher Lutz	N/A	6/17/2019	9/30/2019
Street Resurfacing	Checota Dr from N Masters Dr to Amity Ln	Christopher Lutz	N/A	4/25/2019	9/30/2019
Street Resurfacing	Tara Ln from Edgeglen Dr to Uarda Dr	Christopher Lutz	N/A	6/18/2019	9/30/2019
Street Resurfacing	Dale Glade Dr from E Shore Dr to N St Augustine Dr	Christopher Lutz	N/A	5/23/2019	9/30/2019
Street Resurfacing	Christensen Dr from Latta St to Glover Pass	Christopher Lutz	N/A	7/24/2019	9/30/2019
Street Resurfacing	Holcomb Rd from Eden Valley Ln to Files St	Christopher Lutz	N/A	6/24/2019	9/30/2019
Street Resurfacing	Prairie Creek Rd (N) from Lake June Rd to Palisade Dr	Christopher Lutz	N/A	6/3/2019	9/30/2019
Other Capital Projects				Work To Date	Work Planned For Next Month
Gardenview Drive	Capital Improvement, from Alto Garden Dr to Loma Garden Ave	Horacio Pizzarello	N/A	N/A	N/A (Projected completion date: 11/24/19)
Lonsdale Road	Sarah Lee Ln to Lake June Rd	Wilkens Engmann	N/A	Water line, Stormdrain & Wastewater	Waiting on Water main tie-in
Unimproved Alley Program Projects					

No scheduled Alley Maintenance projects under construction at this time.

District 6

Project Name/Type	Project Location	Project Manager	% Complete (If Applicable)	Scheduled Start	Scheduled Finish
Street Maintenance Projects					
Street Resurfacing	3600 Borger St., from Bickers St. to dead-end	Lutz, Christopher	75%	N/A	N/A
AOC	2900-3200 Singleton Blvd., from Kingbridge St. to N. Westmoreland Rd.	Lutz, Christopher	40%	N/A	N/A
Street Restoration	300 S. Bond Ave., from Darwin St. to Darwin St.	Williams, Jerry	3%	11/27/18	N/A
2017 Bond Projects					
Street Reconstruction	Fort Worth Ave., from Sylvan to West Commerce St. - with concrete pavement, bike lanes, pedestrian improvements, water, wastewater and stormwater upgrades, and a new traffic signal a Sylvan Avenue	Horacio Pizzarello	N/A	7/15/2019	10/2/2020
Street Resurfacing	Hampton Rd (N) from Dennison St to Kraft St	Christopher Lutz	N/A	7/19/2019	9/30/2019
Street Resurfacing	Crossman Ave from Pueblo St to Nomas St	Christopher Lutz	N/A	8/6/2019	9/30/2019
Street Resurfacing	Bickers St from Melinda Hills Dr to N Westmoreland Rd	Christopher Lutz	N/A	7/30/2019	9/30/2019
Street Resurfacing	Westmoreland Rd (N) from Bickers St to Bernal Rd	Christopher Lutz	N/A	7/24/2019	9/30/2019
Street Resurfacing	Timberline Dr from Community Dr to Kendale Dr	Christopher Lutz	N/A	6/21/2019	9/30/2019
Street Resurfacing	Postal Way from W Commerce St to Lone Star Dr	Christopher Lutz	N/A	8/8/2019	9/30/2019
Street Resurfacing	Postal Way from I-30 Frontage Rd to Lone Star Dr	Christopher Lutz	N/A	8/8/2019	9/30/2019
Street Resurfacing	Esmalda Dr from Toronto St to Nomas St	Christopher Lutz	N/A	7/23/2019	9/30/2019
Street Resurfacing	Fabrication St from Topeka Ave to Sylvan Ave	Christopher Lutz	N/A	7/22/2019	9/30/2019
Other Capital Projects				Work To Date	Work Planned For Next Month
Chalk Hill Road	From Davis to I-30	Matthew Steven	N/A	Placement of Pavement, drive, sidewalks	Placement of Pavement, sidewalks and Drives
North Beckley	Commerce Intersection	Horace Pizzarello	88%	N/A	Landscaping
Goodnight Ln.	from Joe Field Rd. to Royal Ln. (?)	Liong So	59%	N/A	Work on punch list
Alley between Manana Dr. and Park Ln.	from Larga Dr. to Marsh Ln.	Wilkens Engmann	53%	N/A	Not started -water main conflicts. (Projected completion date: 8/30/19)
Sylvan Ave. Improvements	From Ft. Worth Ave. to Singleton Blvd.	Horace Pizzarello	28%	N/A	Grading for lime
Goodnight Lane Phase II	from Royal Ln. to Harcourt Street	Liong So	N/A	N/A	Installing sewer
Fort Worth Ave Improvements	from Sylvan Ave. to West Commerce Street	Horace Pizzarello	N/A	N/A	Not Started (Projected completion date: 10/2/20)
Colorado /Beckley Sidewalk	Beckley, Colorado and Zang	Lap Trinh	N/A	N/A	Excavation, Placement of Sidewalk and BFR

SMA/SRD Unimproved Alley Program Projects

No project scheduled at this time.

District 7

Project Name/Type	Project Location	Project Manager	% Complete (If Applicable)	Scheduled Start	Scheduled Finish
Street Maintenance Projects					
Street Restoration	2600 Cross St., from Frank St. to Herrling St.	Lutz, Christopher	0%	11/05/2018	9/30/2019
Street Restoration	3000 Gay St., from Copeland St. to Marshall St.	Williams, Jerry	50%	8/7/2019	11/7/2019
2017 Bond Projects					
Paving and Drainage	Meek St., from Carbondale St. to Hull St. - The existing street is unimproved. Public/private development.	Liong So	N/A	7/19/2019	5/16/2021
Street Resurfacing	Park Row Ave from (Malcolm X Blvd to Jeffries St)	Christopher Lutz	N/A	4/10/2019	9/30/2019
Street Resurfacing	Elihu St from (End of Pavement to JB Jackson Jr Blvd)	Christopher Lutz	N/A	4/12/2019	9/30/2019
Street Resurfacing	Sandstone Dr from (Jennie Lee Ln to Cypress Ave)	Christopher Lutz	N/A	4/18/2019	9/30/2019
Street Resurfacing	Jennie Lee Ln from N Prairie Creek Rd to Cypress Ave	Christopher Lutz	N/A	5/21/2019	9/30/2019
Street Resurfacing	Hunnicut Rd. from (Highland Rd. to Dorrington Dr.)	Christopher Lutz	N/A	4/3/2019	9/30/2019
Street Resurfacing	Enchanted Ln from Breakwood Dr to Urban Crest Rd	Christopher Lutz	N/A	7/1/2019	9/30/2019
Street Resurfacing	Jennie Lee Ln from N St Augustine Dr to Moss Glen Dr	Christopher Lutz	N/A	5/6/2019	9/30/2019
Street Resurfacing	South Blvd from Malcolm X Blvd to Meadow St	Christopher Lutz	N/A	8/6/2019	9/30/2019
Street Resurfacing	Hazelhurst Ln from Ashbrook Rd to Fallon Pl	Christopher Lutz	N/A	7/30/2019	9/30/2019
Street Resurfacing	Bluffton Dr from Freeport Dr to End of Pavement	Christopher Lutz	N/A	7/29/2019	9/30/2019
Other Capital Projects				Work To Date	Work Planned For Next Month
JB Jackson Jr. Blvd.	From Grand Ave. to MLK Jr. Blvd.	Dhiyaa Tohme	N/A	42" waste water between MLK & Pennsylvania	Installing 9X 9 box culvert
Al Lipscomb Way	From S. Good Latimer to R.B. Cullum Ave.	Dhiyaa Tohme	88%	Utilities and Paving WB from Malcom X to Dart Rail	Installing 9X 9 box culvert
Al Lipscomb Way	From Malcom X Blvd. to Robert B. Cullum Blvd.	Dhiyaa Tohme	59%	All utilities and WB Paving from Malcom X to Tracks	Need to install brick pavers in sidewalk
S. Lamar St.	From I-45 to Emery St.	Dhiyaa Tohme	53%	Utilities and Inlet walls / bottoms	Utility work
SMA/SRD Unimproved Alley Program Projects					
No project scheduled at this time.					

District 8

Project Name/Type	Project Location	Project Manager	% Complete (If Applicable)	Scheduled Start	Scheduled Finish
Street Maintenance Projects					
AOC	3200-3300 Highland Woods Dr., from Bluffman Dr. to Keyridge Dr.	Lutz, Christopher	75%	N/A	N/A
Street Restoration	1900 Fountaindale Dr., from Jo Pierce Dr. to Teagarden Rd.	Williams, Jerry	85%	7/25/19	10/25/19
Street Restoration	2700 Kasavar Dr., from Kemrock Dr. to dead-end	Williams, Jerry	75%	7/24/19	10/24/19
Street Restoration	2900 Kasavar Dr., from Blunter St. to Tracy Rd.	Williams, Jerry	50%	7/24/19	10/24/19
2017 Bond Projects					
Sidewalk Improvements	Council District 8 sidewalks (various locations)	Efrain Trejo	60%	8/5/2019	7/25/2021
Street Resurfacing	Simpson Stuart Rd from Bonnie View Rd to College Way	Christopher Lutz	N/A	5/28/2019	9/30/2019
Street Resurfacing	Highland Woods Cir. from (Highland Woods Dr. end of pavement)	Christopher Lutz	N/A	4/15/2019	9/30/2019
Street Resurfacing	Highland Woods Dr. from (Bonnie View to end of pavement)	Christopher Lutz	N/A	4/3/2019	9/30/2019
Street Resurfacing	Atha Dr from Tina Ln to Woodmont Dr	Christopher Lutz	N/A	5/2/2019	9/30/2019
Street Resurfacing	Happy Canyon Dr from Baraboo Dr to Park Manor Dr	Christopher Lutz	N/A	6/20/2019	9/30/2019
Street Resurfacing	Tina Ln from Atha Dr to EOP	Christopher Lutz	N/A	4/16/2019	9/30/2019
Street Resurfacing	Ridgemoor Cir. From (Highland Woods Dr. to end of pavement)	Christopher Lutz	N/A	7/24/2019	9/30/2019
Street Resurfacing	Edgedale Dr from Silverdale Dr to Racine Dr	Christopher Lutz	N/A	7/24/2019	9/30/2019
Street Resurfacing	Stagecoach Trl from Maxine Dr to Stagecoach Cir	Christopher Lutz	N/A	7/26/2019	9/30/2019
Street Resurfacing	Kirnwood Ct from End of Pavement to Kirnwood Dr	Christopher Lutz	N/A	7/26/2019	9/30/2019
Street Resurfacing	Golden Hills Dr from Bellcrest Dr to Bishop College Dr	Christopher Lutz	N/A	8/14/2019	9/30/2019
Street Resurfacing	Stagecoach Trl from McLarty Dr to Sebring Dr	Christopher Lutz	N/A	7/30/2019	9/30/2019
Street Resurfacing	Baraboo Dr from End of Pavement to Tioga St	Christopher Lutz	N/A	8/9/2019	9/30/2019
Street Resurfacing	Murdeaux Ln (N) from Antoinette St to CF Hawn Serv S	Christopher Lutz	N/A	6/25/2019	9/30/2019
Street Resurfacing	Mojave Dr from Texoma Way to Plaza Blvd	Christopher Lutz	N/A	7/18/2019	9/30/2019

District 8 (cont.)

Project Name/Type	Project Location	Project Manager	% Complete (If Applicable)	Scheduled Start	Scheduled Finish
2017 Bond Projects (cont.)					
Street Resurfacing	Komalty Dr from Oklaunion Dr to Tiawah Dr	Christopher Lutz	N/A	8/9/2019	9/30/2019
Street Resurfacing	Antoinette St from Greenhaven Dr to Hillburn Dr	Christopher Lutz	N/A	7/26/2019	9/30/2019
Street Resurfacing	Rylie Rd from S St Augustine Dr to Thorne St	Christopher Lutz	N/A	8/12/2019	9/30/2019
Street Resurfacing	Rylie Rd from Thorne St to Bloomfield Dr	Christopher Lutz	N/A	8/12/2019	9/30/2019
Street Resurfacing	Egyptian Dr from McKissick Ln to Indian Ridge Trl	Christopher Lutz	N/A	8/2/2019	9/30/2019
Street Resurfacing	Cliff Creek Crossing Dr from Kirnwood Dr to Marvin D Love Serv E	Christopher Lutz	N/A	8/8/2019	9/30/2019
Street Resurfacing	Dolores way from McKissick Ln to Indian Ridge Trl	Christopher Lutz	N/A	7/29/2019	9/30/2019
Street Resurfacing	Mirage Valley Dr from Kirnwood Dr to Aldenwood Dr	Christopher Lutz	N/A	7/19/2019	9/30/2019
Street Resurfacing	Mirage Valley Dr from Aldenwood Dr to Mill Stream Dr	Christopher Lutz	N/A	7/19/2019	9/30/2019
Other Capital Projects				Work To Date	Work Planned For Next Month
E. Wheatland Rd.	1745 ft. East of Lancaster City Limits to Lancaster Rd.	Dhiyaa Tohme	N/A	Moving in Embankment Material/DWU Items	Working On DWU Items and Storm Drainage
Wheatland Rd. Phase 1B	Dallas City Limit to Sta. 29=50.00	Dhiyaa Tohme	N/A	Clearing and Grubbing	Working on DWU items
Unimproved Alley Program Projects					
No project scheduled at this time.					

District 9

Project Name/Type	Project Location	Project Manager	% Complete (If Applicable)	Scheduled Start	Scheduled Finish
Street Maintenance Projects					
Street Resurfacing	10900-11400 Woodmeadow Pkwy. lane-merge (approx. 1,756 ft. northwest of La Prada Dr.) to Ferguson Rd.	Lutz, Christopher	0%	11/5/2018	9/30/2019
2017 Bond Projects					
Sidewalk Improvements	Council District 9 sidewalks (various locations)	Efrain Trejo	N/A	7/19/2019	8/30/2019
Street Resurfacing	Mercer Dr from N Buckner Blvd to Mariposa Dr	Christopher Lutz	N/A	6/3/2019	9/30/2019
Street Resurfacing	St Francis Ave from San Leandro Dr to Barbaree Blvd	Christopher Lutz	N/A	6/21/2019	9/30/2019
Other Capital Projects				Work To Date	Work Planned For Next Month
Gus Thomasson Improvements	From San Medina to Ferguson	Liong So	N/A	Working on Waterline	Placing Concrete (Dec. 2019 completion date)
Unimproved Alley Program Projects					
No project scheduled at this time.					

District 10

Project Name/Type	Project Location	Project Manager	% Complete (If Applicable)	Scheduled Start	Scheduled Finish
Street Maintenance Projects					
Street Resurfacing	10600 Longmeadow Dr., from Lynbrook Dr. to Plano Rd.	Lutz, Christopher	95%	6/3/2019	9/30/2019
2017 Bond Projects					
Street Resurfacing	Club Glen Dr (From Whitehurst Dr to Arbor Trl)	Christopher Lutz	N/A	4/22/2019	9/30/2019
Street Resurfacing	Green Oaks Cir from Greenville Ave to End of Pavement	Christopher Lutz	N/A	6/3/2019	9/30/2019
Street Resurfacing	Ferris Branch Blvd from Whitehurst Dr to W Ferris Branch Blvd	Christopher Lutz	N/A	6/19/2019	9/30/2019
Street Resurfacing	Amberton Pkwy from Chimney Sweep Ln to Chimney Corner	Christopher Lutz	N/A	4/23/2019	9/30/2019
Street Resurfacing	Middle Glen Dr from Dove Meadow Dr to Mill Hollow Dr	Christopher Lutz	N/A	6/13/2019	9/30/2019
Street Resurfacing	Dove Meadow Dr from Whitehurst Dr to Middle Glen Dr	Christopher Lutz	N/A	6/10/2019	9/30/2019
Street Resurfacing	Amberton Pkwy from Emberglow Ln to Chimney Sweep Ln	Christopher Lutz	N/A	4/23/2019	9/30/2019
Street Resurfacing	Amberton Pkwy from Greenville Ave to Emberglow Ln	Christopher Lutz	N/A	4/23/2019	9/30/2019
Street Resurfacing	Strathmore Dr from Flicker Ln to Kingspoint Dr	Christopher Lutz	N/A	4/27/2019	9/30/2019
Street Resurfacing	Shadow Way from (Creekspan Dr. to Candlebrook Dr.)	Christopher Lutz	N/A	4/15/2019	9/30/2019
Other Capital Projects				Work To Date	Work Planned For Next Month
Lake Highlands Trail Extension South	Connecting to Trail Extension North	Tony Payberah	N/A	Utilities	Placing Concrete
Unimproved Alley Program Projects					

No project scheduled at this time.

District 11

Project Name/Type	Project Location	Project Manager	% Complete (If Applicable)	Scheduled Start	Scheduled Finish
Street Maintenance Projects					
Street Resurfacing	13700 Brookgreen Cir., Brookgreen Dr. through entire loop	Lutz, Christopher	0%	11/5/2018	9/30/2019
Street Resurfacing	Alley (approx. 526 ft. east of Hillcrest Rd) to Airline Rd	Lutz, Christopher	0%	11/5/2018	9/30/2019
2017 Bond Projects					
Sidewalk Improvements	Willow Lane (North Side) from Preston Road to Hillcrest Road	Efrain Trejo	80%	1/3/2019	10/2/2019
Other Capital Projects				Work To Date	Work Planned For Next Month
Spring Grove Ave.	Between Alpha Rd and Coit Rd.	Dhiyaa Thoma	N/A	Working on waterline	Drainage and Paving
Unimproved Alley Program Projects					
No project scheduled at this time.					

District 12

Project Name/Type	Project Location	Project Manager	% Complete (If Applicable)	Scheduled Start	Scheduled Finish
Street Maintenance Projects					

Street Resurfacing	4300 S Capistrano Dr, from Sierra Vista Dr. to Vista Del Sol	Christopher Lutz	95%	6/1/19	9/30/2019
--------------------	--	------------------	-----	--------	-----------

2017 Bond Projects

No 2017 Bond Projects scheduled at this time.

Other Capital Projects				Work To Date	Work Planned For Next Month
------------------------	--	--	--	--------------	-----------------------------

Duffield Drive	From 6321 Duffield to 17222 Earthwind	Ashok Patel	N/A	N/A	Project not started
----------------	---------------------------------------	-------------	-----	-----	---------------------

Earthwind Drive	From 17101 Earthwind to 6101 Campbell Rd.	Ashok Patel	N/A	N/A	Project not started
-----------------	---	-------------	-----	-----	---------------------

Hillcrest Rd.	From 17920 Hillcrest to 6930 Blue Mesa	Ashok Patel	N/A	N/A	Project not started
---------------	--	-------------	-----	-----	---------------------

Townsley Ct	From 17203 to 17215 Townsley Ct.	Ashok Patel	N/A	N/A	Project not started
-------------	----------------------------------	-------------	-----	-----	---------------------

Unimproved Alley Program Projects

No project scheduled at this time.

District 13

Project Name/Type	Project Location	Project Manager	% Complete (If Applicable)	Scheduled Start	Scheduled Finish
Street Maintenance Projects					
No active Street Maintenance Projects at this time					
2017 Bond Projects					
No active 2017 Bond Projects at this time.					
Other Capital Projects				Work To Date	Work Planned For Next Month
Alley	Between Brookview Dr and Gloster Rd	Marco Tafolla	N/A	N/A	Project not started
Lake Highlands Trail Extension South	Connecting to Trail Extension North	Tony Payberah	N/A	Working on Waterline	Placing Concrete
Alley	Between Caruth Blvd and Colgate Av	Marco Tafolla	N/A	N/A	Project not started
Unimproved Alley Program Projects					
No project scheduled at this time.					

District 14

Project Name/Type	Project Location	Project Manager	% Complete (If Applicable)	Scheduled Start	Scheduled Finish
Street Maintenance Projects					
Street Resurfacing	5300-5500 Anita St., from Ellsworth Ave. to Worcola St.	Lutz, Christopher	0%	11/5/2018	9/30/2019
Street Resurfacing	6000 Goodwin Ave., from Concho St. to Skillman St.	Lutz, Christopher	0%	11/5/2018	9/30/2019
Street Resurfacing	5000 Manett St., from Bennett Ave. to N. Garrett Ave.	Lutz, Christopher	0%	11/5/2018	9/30/2019
Street Resurfacing	5800-5900 Milton St., from Matilda St. to Amesbury Dr.	Lutz, Christopher	0%	11/5/2018	9/30/2019
Street Resurfacing	3500 Roseland Ave., from McCoy St. to Johnson Pl.	Lutz, Christopher	0%	11/5/2018	9/30/2019
2017 Bond Projects					
Complete Street Improvement	Cedar Springs Ave., from Douglas to Oak Lawn. Will include sidewalk and ADA improvements, including multi-colored crosswalks at several locations.	Kevin Taylor	N/A	9/9/2019	3/13/2020
Street Resurfacing	Reagan St from Lemmon Ave to Bowser Ave	Christopher Lutz	N/A	5/3/2019	9/30/2019
Street Resurfacing	Collett Ave. from (Reiger Ave. to Victor St.)	Christopher Lutz	N/A	4/1/2019	9/30/2019
Street Resurfacing	Rock Creek Dr from Stonebridge Dr to Rock Creek Dr	Christopher Lutz	N/A	6/6/2019	9/30/2019
Street Resurfacing	Wycliff Ave from Holland Ave to Gilbert Ave	Christopher Lutz	N/A	5/10/2019	9/30/2019
Street Resurfacing	Oak Grove Ave from N Hall St to Lemmon Ave	Christopher Lutz	N/A	5/20/2019	9/30/2019
Other Capital Projects				Work To Date	Work Planned For Next Month
Capital Improvement	Cesar Chavez Central	Matthew Stevens	N/A	All utilities and existing paving excavation	Paving intersections / sidewalk
Capital Improvement	Pearl	Matthew Stevens	N/A	All utilities and existing paving excavation	Paving intersections / sidewalk
Complete Street Improvement	Henderson Avenue	Orlando M.	N/A	Waiting on Pre Con	Waiting on Pre Con
Unimproved Alley Program Projects					

No projects scheduled at this time.